

PTC Dashboard - LIRR and MNR

updated 05/16/2019

System Software Baseline Releases			
Release	Purpose	Deadline	Status
3.5 MNR	System Level Software (Wayside, Office, Onboard Equipment) (in red)	May-19	●
3.5 LIRR	Supports RSD on pilots and ERSD on non-pilot segments (in blue)	Jun-19	●
3.6 LIRR	Supports ERSD for non-pilot segments (in green)	Sep-19	●
3.6 MNR	System Release to Support Interoperability (Wayside, Office) (in orange)	Jan-20	●
3.7 LIRR	Supports ERSD for non-pilot segments (in purple) and full interoperability with Amtrak	Jan-20	●

Line Segments in Revenue Service			
Railroad	Segment	Planned	Current
LIRR/3.5	Port Washington Branch (Pilot Line 2)	Dec-18	●
LIRR/3.5	Montauk Branch - Babylon to Patchogue (Pilot Line 1)	Apr-19	●
LIRR/3.5	Oyster Bay Branch	Oct-19	●
LIRR/3.5	Hempstead Branch	Oct-19	●
LIRR/3.5	Long Beach Branch	Oct-19	●
LIRR/3.5	Far Rockaway branch	Nov-19	●
LIRR/3.5	West Hempstead Branch	Nov-19	●
LIRR/3.5	Port Jefferson Branch	Nov-19	●
LIRR/3.5	Main Line - Ronkonkoma to Riverhead	Dec-19	●
LIRR/3.5	Main Line - Riverhead to Greenport	Dec-19	●
LIRR/3.6	Central Branch	Dec-19	●
LIRR/3.6	Atlantic Branch	Jan-20	●
LIRR/3.6	Montauk Branch - East of Patchogue	Jan-20	●
LIRR/3.6	Main Line - Woodside to Ronkonkoma	Jan-20	●
LIRR/3.7	Montauk Branch - West of Babylon	Feb-20	●
LIRR/3.7	Main Line - Grand Central Tunnels to Harold	Feb-20	●
MNR/3.5	Hudson Line (Tarrytown - Croton Harmon)	Nov-18	●
MNR/3.5	Danbury Branch	Sep-19	●
MNR/3.5	Hudson Line (Croton - Harmon - Poughkeepie)	Nov-19	●
MNR/3.5	Hudson Line (GCT - Tarrytown)	Dec-19	●
MNR/3.5	New Canaan Branch	Dec-19	●
MNR/3.5	Harlem Line (Melrose - North White Plains)	Mar-20	●
MNR/3.6	New Haven Line (Bridgeport - New Haven)	Mar-20	●
MNR/3.6	Woodlawn - Bridgeport	Jun-20	●
MNR/3.5	Harlem Line (North White Plans - Wassaic)	Jun-20	●
MNR/3.5	Waterbury Branch	Dec-20	●

LEGEND

●	No Near Term Impact to Contract Schedule and on target to meet PTC Deadline
●	Impact to Contract Schedule or interim project milestone, and may impact ability to meet PTC Deadline.
●	Significant impact to Contract Schedule and ability to meet PTC deadline.

Scanner Antenna Retrofit Monthly Delivery (April 2019)						
RR	Total	Monthly Delivery Plan	Monthly Delivery Actual	Cumulative Delivered	Agreed Completion Date	Status
LIRR	976	40	40	40	Oct-19	●
MNR	376	40	40	40	Jul-19	●

PTC Safety Plan (PTCSP)		
RR	Planned	Current
PTCSP submitted to LIRR	Jun-19	●
LIRR submits PTCSP to the FRA	Dec-19	●
LIRR PTCSP receives FRA Approval	Jun-20	●
PTCSP submitted to MNR	Jul-19	●
MNR submits PTCSP to the FRA	Sep-19	●
MNR PTCSP receives FRA Approval	Dec-20	●

MNR Tenants	Interoperability	Status
Amtrak	Dec-20	●
CSX	Dec-20	●
Providence & Worcester (P&W)	Dec-20	●
PanAm	Dec-20	●
Cdot	Dec-20	●
LIRR Tenants	Interoperability date	Status
Amtrak	Jun-20	●
NYAR	Jun-20	●