

# **November 2016 CPOC IEC Monthly Update**



## **Second Avenue Subway**

**November 14, 2016**



# Station Completion

- Lex Ave/63<sup>rd</sup> St Upgrade
  - Expected to be ready for operation in November
- 96<sup>th</sup> Street Station
  - Station finish tracking for completion by end of November but station communications and fire alarm work will extend into December
- 86<sup>th</sup> Street Station
  - Contractor has committed to a new test program for the last 3 escalators that completes December 9<sup>th</sup> – a recovery of 5 days since our October 26<sup>th</sup> report
- 72<sup>nd</sup> Street Station
  - Contractor has held the end of November as the test completion date for all escalators and elevators -- integration with fire alarm system will extend to mid-December



# Systems Testing

- The rate of test completions has improved over the last two weeks and now needs to be maintained to finish all required tests before commencement of revenue service.
- The Project Team is working with the Systems Contractor to streamline the integration of all elevators, escalators and fire safety equipment into the fire alarm system at the 72<sup>nd</sup> and the 86<sup>th</sup> Street Stations.
- The completion of required fire safety & alarm tests by December 15<sup>th</sup> will require an unprecedented concentration of contractor, MTACC and NYCT resources.



# Verifications

- **Building Code** -- The compliance items necessary for the finish of station rooms continue to be reduced, however, a significant effort is needed to address remaining code deficiencies before commencement of revenue service.
- **Safety & Security** – The final check of items required for the safety & security certification of the project is underway. However, the timely completion of this effort will depend on expedited submission of all required test reports and completion of a hazard analysis.

