West 28th Street Substation Project



Construction Look Ahead for the week of April 07, 2025

Helpful Links

Project Website



Project Details

West 28 St Substation FAQ

VIDEO: Core Infrastructure -Substations

VIDEO: What is CBTC?

About CBTC upgrades

Other MTA Projects

MTA.info



You are receiving this notice as part of the MTA's continuing effort to keep the community apprised of construction activities in support of the West 28th Street Substation project.

The MTA's contractor for the W28th Street Substation Project, Skanska E-J Electric 28S Joint Venture, completed the following items this week:

Main Zone:

- Continued electrical installation inside substation.
- Continued sidewalk and curb demolition for restoration.
- Resumed concrete sidewalk and curb restoration.

East Zone:

- Restored traffic islands at 8th Avenue.
- Shifted work area south for replacement of southwest corner of 28th St and 8th Avenue.

Work during the week of April 7th will include, but not be limited to:


Main Zone:

- Continue sidewalk and curb demolition for restoration.
- Continue concrete sidewalk and curb placements.
- Continue electric installation inside substation.

East Zone:

- Demo sidewalk at southwest corner of 28th St and 8th Avenue.
- Restore curb and sidewalk at southwest corner of 28th St and 8th Avenue.

Stage 2 - Installing/Rerouting Utility Lines, Secant Piles



Project Status

Contract Awarded: 10/24/2022

• Contractor: Skanska E-J Electric 28S Joint Venture

Mobilization: 1/16/2023

Milestone #1 (restoration of 28 Street): 04/18/2025
Milestone #2 (Substantial Completion): 9/16/2025

• Final Completion: 12/15/2025

Work hours for the project are 7am to 6pm Monday to Friday, though we anticipate confining the noisiest of work to 8am-4pm.

The contractor is allowed per DOT permit to work 8am-4pm on weekends, but no noisy work is allowed.

The MTA is building a new underground power substation at West 28 Street. This will provide dependable and redundant power for the existing system serving the subway lines, while also supporting our upgrade to a new train control system which will bring you better, more frequent, and more reliable service.

The community can expect regular communication, throughout the project, including regular construction updates and at key milestones on the <u>project's webpage</u> and a dedicated email address (<u>w28thoutreach@mtacd.org</u>) to field concerns.

Thank you for your patience while we build this vital public works project.



